PRE-RENOVATION ASBESTOS SURVEY

Project:

Water Treatment Plant Lab Renovation

Address:

200 Coffee Tree Road

Frankfort, Ky 40601

Prepared By: Robert Tyler Fitch

Date 5/18/2023

Table of Contents

Introduction Page 3
✤ Methodology Page 3
Findings Page 3-4
✤ Appendix A Page 5-12
(Survey results, chain of custody, sample locations and photos
of ACM)
Appendix B Page 13-14
(Credentials)

Introduction

Pre-renovation (limited) asbestos survey at the water treatment plant laboratory in anticipation for laboratory renovations was conducted on May 17th, 2023.

A list of all suspect materials identified and sampled are included in Appendix A of this report.

The visual inspection, bulk sample collection, and survey documentation was performed by Robert Tyler Fitch of the Frankfort Plant Board. (Appendix B)

- Asbestos Inspector license # 77983
- Expires 2/15/2024.

Methodology

My investigation consisted of the following:

- Visual inspection.
- Collection of samples of suspect asbestos-containing materials.

• Submitting asbestos samples to McCall and Spero Environmental, Inc. is accredited by National Voluntary Laboratory Accreditation Program (NVLAP) (No. 101895-0) for asbestos analysis.

• Presenting analytical results in a report.

The survey was restricted to the materials that may be impacted by the renovation. All other areas of the building were not inspected or tested during this survey.

The types, numbers, and locations of samples were determined based on provided information, visual observations, regulatory requirements, and other project management considerations.

Findings

Asbestos:

Asbestos survey results are summarized in the attached table (Appendix A).

Asbestos was identified in the following materials:

- Laboratory countertops:
 - 4 countertops sized: 73" x 24" x 1.25"
 - o 2 countertops sized: 94" x 27" x 1.25"
 - o 2 countertops sized: 40" x 32" x 1.25"
 - o 2 countertops sized: 48" x 27" x 1.25"

Presumed asbestos containing material (PACM) consider in the following item:

• Fume Hood (not sampled, PACM)

The detailed laboratory reports and completed Sampling Data Forms (Chains of Custody) and photos are contained in Appendix A.

Appendix A



1831 Williamson Court • Suite 100 • Louisville, KY 40223 Phone (502) 244-7135 • FAX (502) 244-7136

E-mail: customerservice@mselabs.com + Website: www.mselabs.com

Date:	May 17, 2023
Attention:	Robert Fitch Frankfort Plant Board
Subject:	Analysis of bulk samples for asbestos mineral fibers by Polarized Light Microscopy (PLM) with Dispersion Staining (EPA/600/R-93/116)
RE:	MSE-P5173FPB Water Treatment Plant Lab Renovation Project FPB PO# 22825

Dear Mr. Fitch:

McCall & Spero Environmental, Inc. has completed the analysis of the bulk samples we received from your offices on May 17, 2023. These samples represent the bulk samples from the Water Treatment Plant Lab Renovation Project.

The PLM bulk analysis was performed according to the "Method of the Determination of Asbestos in Bulk Building Materials", R. L. Perkins and B. W. Harvey (EPA/600/R-93/116).

The results for the fourteen (14) samples are summarized in the following report. Please note that for samples consisting of two or more distinct components, each component is analyzed and reported individually (EPA 40 CFR Part 61 [FRL-4821-71]).

Thank you for consulting McCall & Spero Environmental, Inc. Should you have any questions concerning these results, please contact our office.

Sincerely,

Kng

Kevin R. Bean, B.A. PLM Laboratory Director

SUMMARY OF PLM BULK ANALYSIS RESULTS

Page 1

MSE # P5173FPB	SAMPLE # DESCRIPTION	ASBESTOS TYPE & %	OTHER FIBROUS MATERIAL & %	% NON- FIBROUS MATERIAL	COLOR
001	1A Ceiling Tile	ND	Cellulose / 20% Glass / 30%	50%	White
002	1B Ceiling Tile	ND	Cellulose / 20% Glass / 30%	50%	White
003 (A)	2A (A) Running Board	ND**	Cellulose / 2%	98%	Brown
003 (B)	2A (B) Glue	ND**	Cellulose / 5%	95%	Yellow
004 (A)	2B (A) Running Board	ND**	Cellulose / 2%	98%	Brown
004 (B)	2B (B) Glue	ND**	Cellulose / 5%	95%	Yellow
005	3A Countertop	CH / 5%	Cellulose / 3%	92%	Black
006	3B Countertop	1	Assumed Positive, Se	e MSE Sample #	005
007 (A)	4A (A) Floor Tile	ND**	Cellulose / 2%	98%	Tan
007 (B)	4A (B) Glue	ND**	Cellulose / 5%	95%	Yellow
008 (A)	4B (A) Floor Tile	ND**	Cellulose / 2%	98%	Tan
008 (B)	4B (B) Mastic	ND**	Cellulose / 5%	95%	Yellow
009 (A)	5A (A) Backsplash Vinyl	ND**	Cellulose / 3%	97%	Black
009 (B)	5A (B) Glue	ND**	Cellulose / 5%	95%	Yellov

Project Name: Water Treatment Plant Lab Renovation Project McCall & Spero Environmental Project No. MSE-P5173FPB

McCall & Spero Environmental, Inc.

SUMMARY OF PLM BULK ANALYSIS RESULTS

Page 2

NOTES:

For samples consisting of separate components, each component is analyzed and reported separately.

Results apply only to items tested. Quantification is accurate to within \pm 10%. Results from this report must not be reproduced, except in full, with the approval of McCall & Spero Environmental, Inc. This report must not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.

** EPA recommends that bulk materials found negative for asbestos or less than one percent asbestos by polarized light microscopy that fall into one of five dominantly nonfriable categories be reanalyzed by an additional method, such as transmission electron microscopy. (EPA Notice of Advisory, FR Vol. 59, No. 146 & Test Method EPA 600/ R-93/ 116).

Analyst: Taylor B. Parmly 104101 POMMY

McCall & Spero Environmental, Inc.



E-mail: customerservice@mselabs.com + Website: www.mselabs.com

BULK SAMPLE CHAIN OF CUSTODY FORM

Analysis Reques	Circle One): Same Day 24 Hour ted (Circle One): (PLM Bulk Analysi	2-3 Day 4-5 Day Weekend Rush is) TEM Qualitative Analysis TEM Quantitative	After Hour Rush Analysis (4-5 Day
For Laboratory (MSE Project # Samples Receive	PSITZEPB	Method: <u>EPA/600/R-93/116</u> Date:	10 MM
Client Sample Number	Location	Sample Description	Sampled By
1A (1) 1B (1) 2A 2B 3A (2) 3B (2) 4A (3) 4B (3) 5A	Lab ceiling II II Bottom Wall Bottom cabinets Lab counters II II Lab Floor II II above counters	White Drop ceiling II II II Brown sunning board / Alue II III II Black countertops II II W/A 12"x12" Floor tile / Llue II II backsplash (vingit) / Llue	RtF RtF RtF RtF RtF RtF RtF RtF
	•)





West Side of Lab

East Side of Lab



Sample 3A




Fume Hood

Inside Fume Hood (PACM)



Inside Fume Hood

Sample Locations



Appendix B

	ENVIRONMENTAL TRAIN P.O Box 99603 Louisv (502)640-29	ille, KY 40269
Certification Nu	umber: ETC-AIR-021523-00146	
	Robert Tyl	er Fitch
has on 02-15-;		e requirements and passed the examination with a
	ASBESTOS INSPECTO	DR REFRESHER
Department of E Arkansas Depart	accordance with 40 CFR Part 763 (AHERA) appro Environmental Management, Tennessee Depart tment of Environmental Quality. The above stud nder Title II of the Toxic Substance Act (TSCA).	
Conducted at: 1	520 Alliant Ave., Louisville, KY	Expiration Date: 02-15-2024
Alama Tain	ing Manager	Name - Instructor

Department for Env	Ith of Kentucky vironmental Protection or Air Quality
Robert 1	Tyler Fitch
tes met the requirements of 401	AR 50 005 and is accredited as an
Asbesto	Inspector
Agency Interestid:	162514
License Number	77983
Issue Date:	85115/2023
Expiration Date:	02/15/2024